

# Facilities Update Weekly

October 15, 2010

## High School:

- No facilities work currently being done.

## Fairfax Elementary:

- The demolition continues this week. They are starting the demolition from the back of building so that they can build a "hill" to climb to get to the top of the building.

## Mariemont Elementary:

- We will be doing some Phase II drilling to check the quality of the ground around the building.

## Terrace Park Elementary:

- We will be doing some Phase II drilling to check the quality of the ground around the building.
- There will be a meeting with the neighbors who live directly around the school to discuss fencing next week. Date to be announced.

## FYI

- Teachers have been meeting with interior designers from SFA architects to look at how we would like our "classrooms of the future" to look.
- We will be taking bids on the modular classroom facilities, the site plumbing and septic systems, geothermal work and the site electric work. The bids are due October 20 at noon.
- As you have probably heard, we will be moving the classrooms to the modular units over Spring Break. Students will spend the fourth quarter in their new modular classrooms. This will give us a chance to get an earlier start on building, allow for weather issues and protect our budget.
- If you have any questions, please feel free to call (309-8743) or email me (kryan@mariemontschools.org).

Have a great weekend!

Kathy Ryan, Program Manager for Mariemont Schools