

September 2, 2011

Mariemont High School:

- The new press box is almost completed.

Mariemont Junior High in Fairfax:

- Plumbing and Masonry work are mobilized.
- Foundation work has started starting on the east end of the building.
- Asphalt drives have been installed for construction traffic and trailer placement.
- Pricing for the General Trades, Fire Protection, Electric are due Sept. 8.

Mariemont Elementary:

- Plumbing and Masonry work are mobilized.
- Foundation work has started on the west side of the building.
- Pricing for the General Trades, Fire Protection, Electric are due Sept. 8.

Terrace Park Elementary:

- Plumbing and Masonry work are mobilized.
- Foundation has started in the 1912 building.
- Pricing for the General Trades, Fire Protection, Electric are due Sept. 8.

FYI

∅ The updated Milestone Schedule is printed on the next page below. ↓

∅ Please view the updated design plans now online at the [www.mariemontschools.org](http://www.mariemontschools.org) website.

∅ If you have any questions, please feel free to call (309-8743) or email me ([kryan@mariemontschools.org](mailto:kryan@mariemontschools.org)).

Have a great week!

Kathy Ryan, Program Manager for Mariemont Schools

Milestone Timelines for Construction/Renovation\*

	Mariemont Elementary	Terrace Park Elementary	Mariemont Jr. High at Fairfax
Begin Foundations	8/15/11	8/15/11	8/31/11
Begin Building Structure	9/19/11	9/5/11	9/6/11
Begin Roofing and Enclosure	1/16/12	12/6/11	1/30/12
Building Dry-In	3/2/12	1/27/12	3/5/12
Start Architectural/Interior Finishes			
	1/2/12	1/2/12	1/9/12
Complete Site Work/Paving	8/13/12	8/29/12	8/10/12
Move In	8/20/12	8/13/12	8/13/12

\*Dates vary from school to school due to the differences in the construction/renovation needs

Kathy Ryan

Project Manager

Mariemont City Schools

6743 Chestnut Street

Cincinnati, OH 45227

kryan@mariemontschools.org

cell: 513-309-8743