

Facilities Update Weekly

August 1, 2011

Mariemont High School:

- The new stadium lighting installation is complete.
- The new press box is being constructed.
- The air conditioning unit for C-20 (Robert A. Martin Lecture Hall) will be installed over the next two weeks.

Mariemont Junior High at Fairfax Site:

- Foundation work will begin around August 15.

Mariemont Elementary:

- The foundation work will begin around August 15.

Terrace Park Elementary:

- The foundation work will begin around August 15.

FYI

- Since the bids came in higher than expected, we have been working with Turner and SFA to fine tune and make adjustments to our buildings in order to stay within our budget. Activity will ramp up on August 15. There will be a Board of Education meeting on August 9 at 7pm at the Junior High to share the final drawings of our projects.
- Target date for completion of Mariemont Elementary and Terrace Park Elementary is September 5, 2012 as planned. It appears that the Mariemont Junior High schedule may need to be extended by 3 months.
- Sorry, no new pictures this week.
- If you have any questions, please feel free to call (309-8743) or email me (kryan@mariemontschools.org). Also, check out the district website for building plans and more information (mariemontschools.org)

Have a great week!

Kathy Ryan, Program Manager for Mariemont Schools

Kathy Ryan

Project Manager

Mariemont City Schools

6743 Chestnut Street

Cincinnati, OH 45227

kryan@mariemontschools.org

cell: 513-309-8743