

Facilities Update Weekly

January 21, 2011

High School:

- The synthetic infill turf system replacement has started. The turf has been removed, there is some minor grading of the sub surface and the pad is being repaired when weather permits.

Fairfax Elementary:

- No facilities work currently being done.

Mariemont Elementary:

- Electrical work on modular sites is ongoing in preparation for the modular units.

Terrace Park Elementary:

- Electrical work on modular sites is ongoing in preparation for the modular units.
- Some trees will be removed to make way for the modular units. We will be replacing trees at the end of construction.

FYI

- The modular units will be arriving in late January and early February at Mariemont and Terrace Park.
- Teachers are packing, art work is being cataloged, packed or returned and we are cleaning our closets in preparation for the big move the week of March 25-April 3.
- **Facilities Final Design Presentations** - Mariemont City Schools, along with SFA Architects and Turner Construction, will be hosting two community meetings to share with residents the final results of the facilities design planning for Mariemont Junior High in Fairfax and Terrace Park Elementary schools. Mariemont Elementary had their meeting last Wednesday. Terrace Park's meeting had to be changed due to weather. The presentations will include building site plans, exterior and interior designs and green initiatives. Scheduling and budget information will also be presented. Each meeting will focus on the school located within that community with a brief overview of the other two buildings.
Tues, Jan 25 7pm Terrace Park Elementary Cafeteria
Wed, Jan 26 7pm Fairfax Municipal Building
- Demolition/Early Site Work bid packages will out February 1.
- If you have any questions, please feel free to call (309-8743) or email me (kryan@mariemontschools.org).

Have a great week!

Kathy Ryan, Program Manager for Mariemont Schools